154 dated 28/7/16 Sub-Divisional Cash ... Swimming Pool Parking Area in JP Park ...

NAME OF WORK: Construction Terrace Floor Building at JP Park Swimming Pool Parking Area in JP Park Ward No-17							
A) Premeasurements							
Item No	Discription of Item	No	Length	Depth	Qty	Unit	Remarks
13	Providing 20mm thick cement plaster in single coat with cement mortar 1:3, to stone masonry & concrete surface including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.						
						Sqm	
	Building wall Right side	2	18.10	3.50	126.70		
		1	9.00	3.50	31.50		
	Back side	1	12.2	3.50	42.70		
		1	4.00	3.50	14.00		
	Front side	1	15.4	3.50	53.90		
	Parafit wall	4	15.4	0.90	55.44		
		4	18.1	0.90	65.16		
					389.40		
				Limt	362.40		
	Total Qty				362.40		
	Qty Upto 125% of BOQ				**126.08**		
	Qty Beyound 125% of BOQ				**236.33**		
	Present Qty				**362.41**		

AE

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by CamScanner

NAME OF WORK: Construction Terrace Floor Building at JP Park Swimming Pool Parking Area in JP Park Ward No-17

A) Premeasurements

Item No	Discription of Item	No	Length	Depth	Qty	Unit	Remarks
14	Extra for providing and mixing waterproofing compound in cement plaster work at one kg per bag or in the proportion recommended by the manufacturers, for cement mortar 1:3, 20mm thick cost of materials complete as per specifications						
						Sqm	
	Building wall Right side	2	18.10	3.50	126.70		
		1	9.00	3.50	31.50		
	Back side	1	12.2	3.50	42.70		
		1	4.00	3.50	14.00		
	Front side	1	15.4	3.50	53.90		
	Parafit wall	4	15.4	0.90	55.44		
		4	18.1	0.90	65.16		
					389.40		
				Limt	364.90		
	Total Qty				364.90		
	Qty Upto 125% of BOQ				**207.53**		
	Qty Beyound 125% of BOQ				**157.38**		
	Present Qty				**364.91**		

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by CamScanner

NAME OF WORK: Construction Terrace Floor Building at JP Park Swimming Pool Parking Area in JP Park Ward No-17

A) Premeasurements

Item No	Discription of Item	No	Length	Breadth	Qty	Unit	Remarks
1	Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 27.20kgs, with 12mm and down size graded granite metal coarse aggregates @0.5865cum and fine aggregtes @ 0.391cum, with superplastisiser @0.225lts, machine mixed, well compacted for plain chajja of 8.5 cms. average thickness, upto ground floor level, including cost of all materials, labour, HOM of machinery, finishing, curing, complete as per specifications.						
						Sqm	
	Chajja Ground Floor	1	7.60	0.60	4.56		
		1	3.00	0.60	1.80		
		1	2.00	0.60	1.20		
					7.56		
				Limit	7.50		
				Total Qty	7.50		

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯೋಜನೆಗಳು ಮತ್ತು ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by CamScanner

NAME OF WORK: Construction Terrace Floor Building at JP Park Swimming Pool Parking Area in JP Park Ward No-17

A) Premeasurements

Item No	Discription of Item	No	Length	Breadth	Qty	Unit	Remarks
2	Providing and removing centering, shuttering, strutting, propping etc., for chajjas, corbels etc., including edges including cost of all materials, labour complete as per specificaiton. Specification No. KBS 4.6.2						
						Sqm	
	Chajja Ground Floor	1	7.60	0.60	4.56		
		1	3.00	0.60	1.80		
		1	2.00	0.60	1.20		
					7.56		
	Total Qty				**7.50**		

Scanned by CamScanner

...Nagar. ...54 dated 28/7/2... Sub-Divisional ...

...f Account: ...ding at JP Park Swimming Pool Parking ...mla 1st Stage, 1st

NAME OF WORK: Construction Terrace Floor Building at JP Park Swimming Pool Parking Area in JP Park Ward No-17							
A) Premeasurements							
Item No	Discription of Item	No	Length	Depth	Qty	Unit	Remarks
4	Providing and constructing non-load bearing wall with cement concrete solid blocks with compressive strength not less than 35 Kg/sqm with cement mortar 1:4 (Jamb, closer blocks) with blocks of size 40x10x20cms. (lxbxh) conforming to I.S : 2185/1965 in superstructure including cost of materials, labour charges, scaffolding,						
	Toilet Partetion wall	2	1.7	3.50	11.90	Sqm	
	Ramp side	1	2.00	5.90	11.80		
		1	5.90	3.50	20.65		
					44.35		
	Deducton						
	Doors	4	0.75	2.10	6.30		
				Net	38.05		
				Limit	**36.00**		
	Total Qty				**36.00**		

...

Scanned by CamScanner

NAME OF WORK: Construction Terrace Floor Building at JP Park Swimming Pool Parking Area in JP Park Ward No-17							
A) Premeasurements							
Item No	Discription of Item	No	Length	Depth	Qty	Unit	Remarks
5	Providing and fixing plaster mesh 100mm wide manufactured out of hot dipped galvanised iron of nominal thickness 0.35mm with a zinc coating of 120gms per sqm width, along route of walls chipped for services, junction between RCC and brick walls including cost of materials, labour for fixing complete as per specifications. (length of mesh only be measured for payment)						
						Sqm	
	For Column Joint	6	3.50	3.50	73.50		
	Total Qty				**73.50**		
	Present Qty				**73.50**		

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by CamScanner